

# Works Report

## GENERAL FUND

### Gravel Resheeting

Gravel resheeting has been carried out on Carlwood Road and Faugha Ballaugha Road.

### Shooters Hill Road

Clearing and earthworks on the next stage of Shooters Hill Road have commenced. The reconstruction will then be complete all the way to Mt Werong Road.

### Hazelgrove Road

The next section of Hazelgrove Road to be reconstructed includes a sharp curve. Two small acquisitions are being undertaken to enable this curve to be eliminated. Both owners have agreed to the acquisitions, fencing and survey have been completed, and legal processes are commencing.

## RTA WORKS

### Abercrombie Road

Work is currently suspended on the upgrading of 3km of Abercrombie Road near Mozart Road, until weather conditions are more suitable. A further 3km is to be reconstructed using 2010/11 funding. Clearing and earthworks on this section will commence shortly.

## TOWN IMPROVEMENT FUND

### Tasman Street Culvert

The new culvert in Tasman Street has been extended further north to the boundary of the road reserve. The headwall is under construction.

### The Common

A pipe has been laid from the lowest dam near Dudley Street, to the highest dam near the rotunda. Water will be constantly recycled, creating continuous flow in the channels, and aerating the water to improve its quality. The pump will be connected to solar panels later this month.