

November 2008 Works Report

RTA WORKS

Edith Bridge

Placement of the piles is complete. Further work on the approaches is in progress. Installation of the headstocks and planks is scheduled for 16 – 18 December 2008.

GENERAL FUND

Shooters Hill Road

Gravelling of approx. 2.6 km of Shooters Hill Road is in progress. It is scheduled for sealing on 18 – 19 December 2008. The remaining 1.6 km of this year's program will recommence in the new year.

Mt Werong Road

Sealing of 2.7 km of Mt. Werong Road is complete. A few accesses remain to be sealed.

Ferndale Road

Gravelling of the extension off the southern end of Ferndale Road is complete. Sealing is scheduled for 8 December 2008.

Burroughs Crossing Bridge

Testing has indicated that the existing abutments and pier should be strong enough to support new concrete headstocks, planks and fully loaded trucks. Detailed design is now able to commence, which will include confirmation of this structural analysis.

Tasman Street Subdivision

Roadworks, drainage and sewerage works for the residential subdivision in Tasman/Parkes Streets are in progress.

TOWN IMPROVEMENT FUND

The Common

Works on the extension of The Common, and construction of the amenities block are continuing. The terrazzo panels have also been installed in the rotunda.