

December 2008 Works Report

RTA WORKS

Edith Bridge

Construction of the bridge structure is complete. The guardrails will be attached and the road approaches constructed during January 2009. The new bridge should be open to traffic in early February 2009.

Abercrombie Road

Final seals have been applied to two sections of Abercrombie Road constructed during 2007/08. A short section of Abercrombie Road south of Mozart Road has been ripped, reshaped and resealed.

GENERAL FUND

Shooters Hill Road

Construction and sealing of approximately 2.6 km of Shooters Hill Road is complete. The remaining 1.6 km of this year's program will recommence in January 2009. The final seal has been applied to the 3.3 km reconstructed in 2007/08.

Mount Werong Road

The accesses off this year's 2.7 km section of Mount Werong Road have been sealed. The project is complete.

Ferndale Road

Construction and sealing of the extension off the southern end of Ferndale road is complete.

Burroughs Crossing Bridge

Detailed survey and design for new precast concrete headstocks and planks is in progress.

Tasman Street Subdivision

Roadworks, drainage and sewerage works for the residential subdivision in Tasman/Parkes Streets are in progress.